

DATE: November 22, 2010
TO: RMC Governing Board
FROM: Belinda V. Faustinos, Executive Officer
SUBJECT: Item 9: Cumulative Grant Project Status Summary

The purpose of this report attached as Exhibit A is to provide a monthly update as to the status of each approved project under proposition 40, 50, and 84. The information contained in the report is project name, applicant name, allocated amount, and the project status. The report is also sorted in alphabetical order by project name. The status section for each grant has been updated to provide additional detail on the grantees' current activities and progress toward project completion.

As shown in this report the RMC has authorized 166 total projects, 122 of which are completed, and the balance of 44 projects active.

Status Report: 11/16/2010

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC08109	Acquisition Monrovia Hillside Wilderness-Leonard Property	City of Monrovia	Certified	The City of Monrovia proposes to purchase a 40-acre parcel at the foothills of the Monrovia Hillside Wilderness Preserve in the City of Monrovia with access provided by Lower Clamshell Motorway	RMC Board approved grant, grant agreement in process. The City has requested an extension and is updating the appraisal and is moving forward. The acquisition is tentatively scheduled for late fall 2010.	\$1,318,000.00
Project Manager: Luz						
RMC3576	Anaheim Coves/Burris Pit Park Development	Anaheim, City of	Certified	The Burris Pit/Anaheim Coves project is the development of a trail with landscaping and interpretive elements around a recharging pond in the City of Anaheim.	Prop. 84 approval by RMC Board 05/24/10 for \$2,579,000. Grading has commenced, construction portion to be complete on schedule January 15, 2011	\$3,420,609.50
Project Manager: Valorie S.						
RMC3596	Azusa River Wilderness Park Planning and Implementation - Prop 40	Watershed Conservation Authority	Certified	This grant is planning and implementation for the Azusa River Wilderness Park.	The demolition of the Mobile Home Park was completed in Feb. 2010. The potential options for the Special Use Area have been developed by the consultants, reviewed and cost figures are being estimated for the options.	\$1,321,000.00
Project Manager: Valorie S.						
RMC3238	Bellflower Riverview Park	Bellflower, City of	Certified	The project will provide a natural, riverfront environment along the San Gabriel River, serving numerous communities.	Council approved project plans and is ready to award a contract for construction. Based on 80 day construction period, project is consistent with expected completion date of 3/30/2011, consistent with State River Parkways grant.	\$300,000.00
Project Manager: Marybeth						
RMC08112	Big Tujunga Dam Restoration	Los Angeles County Flood Control District	Certified	Installation of flow and control systems that will enable restoration and enhancement of downstream riparian habitat. Includes Information kiosk and passive recreation opportunities.	Project construction continues utilizing other funds. Project encountered delay due to Station Fire. Meeting with Forest Service on Interpretive RMC elements.	\$1,000,000.00
Project Manager: Luz						
RMC3615	Canyon Inn/International Theological Seminary property	Watershed Conservation Authority	Certified	The proposed project is a fee simple acquisition of the approximately 26.06 acre International Theological Seminary (Canyon Inn/Cool Springs) property in Azusa within the Azusa River Wilderness Park project area.	The acquisition was completed in 2008. Planning for the property has begun with BlueGreen gathering the information and surveys of the property.	\$1,500,000.00
Project Manager: Luz						
RMC10001	Canyon Institute Site Access Planning	California Resource Connection	Certified	Planning for new site access and security improvements for proposed Canyon Institute demonstration and education center.	Design review team kick off meeting will occur in December 2010.	\$150,000.00
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3640	Chapter 8 Defaulted Tax Property	Watershed Conservation Authority	Certified	The WCA identified and bid on tax defaulted parcels that would further implement the agency's programmatic objectives. These parcels are available at a low costs and would facilitate WCA's program goals.	Staff is working on submitting agreement forms to the County, withdrew submitting parcels in Industry and Monrovia. Working with City staff of Long Beach, Glendora and Claremont.	\$100,000.00
Project Manager: Marybeth						
RMC3254	Citrus Grove Heights	Watershed Conservation Authority	Certified	Pre-Acquisition and acquisition costs for a tax default property in Pico Rivera along the San Gabriel River and SGR Bikeway, to be developed for a bike rest stop by the WCA.	Staff is working on the conveyance of site from MRCA. Anticipated completion and deed processed is scheduled for February 2011.	\$15,000.00
Project Manager: Marybeth						
RMC3621	Compton Creek Daylighting Study	Los Angeles and San Gabriel Rivers Watershed Council	Certified	This feasibility study will focus on a significant storm drain network or catchment area in the Compton Creek Watershed or areas that drain directly to the western lower Los Angeles River	Study scheduled for completion in November 2010.	\$192,000.00
Project Manager: Marybeth						
RMC3318	Coyote Creek-Los Alamitos Improvement Project	Los Alamitos, City of	Certified	The Coyote Creek-Los Alamitos Improvement project is the creation of a park out of an underused space along Coyote Creek.	Project work has resumed, under new City Staffing to obtain easements/entitlements from Edison and Counties of Los Angeles and Orange Flood control entities	\$1,440,000.00
Project Manager: Valorie S.						
RMC3609	Duck Farm Phase IA Implementation	Watershed Conservation Authority	Certified	The Phase 1A Duck Farm project involves the development of a 23 acre river adjacent park project.	100% Construction Documents complete; SCE approval pending; Regional Planning Reviews Complete. Construction contract awarded. Demo to start as early as 11/15/2010. Water source discussion with SGV Water Co in progress.	\$1,798,389.00
Project Manager: Valorie S.						
RMC09110	Emerald Necklace Feasibility Project	Amigos de los Rios	Certified	Planning and design for enhancements to existing trail to provide amenities to user, including signage, and native landscaping.	Initial recon on the San Gabriel River side, and surveys to identify potential sites has begun.	\$200,000.00
Project Manager: Valorie S.						
RMC3618	Emerald Necklace San Jose Creek Acquisition	Watershed Conservation Authority	Certified	This project is a fee simple acquisition of approximately 4 acres within the San Jose Creek area in unincorporated Los Angeles County, Avocado Heights and will be developed as passive open space with equestrian features and water quality elements.	The WCA and landowner have completed negotiations on an option agreement which will result in initiating the due diligence period of 4 months. Staff is working with the County (long term steward) to finalize land acquisition and resolve survey issues.	\$50,000.00
Project Manager: Luz						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3633	Encanto Nature Walk Bioswale Project	Duarte, City of	Certified	The project provides a bioswale with interpretive signage, native landscaping and a small infiltration basin to manage storm runoff.	Construction was completed November 8, 2010, with a final walk-through scheduled late November 18.	\$508,000.00
Project Manager: Luz						
RMC09107	Gibson Mariposa Park Development	City of El Monte	Certified	This project will create 4.3 acres of new park space	The grant agreement was approved at the RMC May 2010 Board Meeting and was certified by the State on June 2010. Construction is scheduled to begin Spring 2011.	\$1,761,588.00
Project Manager: Luz						
RMC3337	Gibson Park Habitat Plantings	El Monte, City of and Amigos de los Rios	Certified	Part of the Emerald Necklace, Gibson Park grant from the RMC will fund native landscaping, an outdoor interpretive kiosk & an outdoor classroom where visitors and school children can learn about the natural history and resources of this area of the water.	The City of El Monte is preparing to award the contract for construction of "Mariposa Park" grant agreement was extended to December 2010 and will require another extension.	\$433,500.00
Project Manager: Luz						
RMC08103	Jefferson Park Acquisition and Planning	Pomona, City of	Certified	Jefferson Park is planned to be a 1.76 acre urban neighborhood Park facility located in a high density neighborhood of Pomona, which lies within the RMC's Urban Lands target area.	City has provided updated appraisal which has been submitted to Department of General Services Real Estate for review.	\$1,510,000.00
Project Manager: Valorie S.						
RMC3222	Laguna Lake Park Master Plan	Fullerton, City of	Certified	The Laguna Lake project in the City of Fullerton is a restoration of a park designed and utilized since the 1950's.	Grant Agreement ammendment 8 extends time of performance to 12/30/10. Planting June 2010. Sitewalk conducted August 2010. Establishment through Dec. 2010	\$620,000.00
Project Manager: Valorie S.						
RMC08106	LCWA Hellman Acquisition Related Expenditures	Los Cerritos Wetlands Authority	Certified	A grant to the LCWA for Hellman Acquisition related expenditures such as closing costs for escrow, title report, surveys and appraisal since these costs are not covered by the WCB grant.	This project was authorized in December 2008. The appraisal and appraisal review have been completed. Project to be completed by December 2010.	\$60,000.00
Project Manager: Valorie S.						
RMC10005	Los Cerritos Wetlands Phases 1 and 2	Los Cerritos Wetlands Authority	Certified	The LCWA Phases 1 and 2 Site Restoration and Recreational Improvements Conceptual Plan proposes to develop a Habitat Restoration and Public Access Conceptual Plan for the Los Cerritos Wetlands.	This grant will be amended at the RMC November Board Meeting to combine both Phases 1 and 2 and include the Marketplace Marsh.	\$225,000.00
Project Manager: Luz						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC08101	Padua Avenue Park Development	Claremont, City of	Certified	This is a 22 acre park development project that will feature both active and low impact recreation spaces. Includes a habitat enhancement feasibility study for the northeastern section of the site.	RMC processing administrative Grant Amendment 2 for revised timeline and budget. Goal to complete construction of project in early 2011, with feasibility study on open space completion by Aug 2011.	\$850,000.00
Project Manager: Valorie S.						
RMC3594	Phase I Implementation of the Puente Creek Nature Education Center	La Puente, City of	Certified	Phase I of the Puente Creek Nature Education Center is designed to make the park functional while additional funding is being sought to complete the proposed project.	Grantee requested grant extension due to delays from the City Council final approval. Council approved plans in August 2010. City will be requesting a grant extension for an additional length of 7 months through July 2011.	\$1,175,000.00
Project Manager: Marybeth						
RMC3616	Rancho Los Cerritos Arroyo Improvements	Long Beach, City of	Certified	The Rancho Los Cerritos Arroyo Restoration Project will expand the recreational use of the facility.	Construction underway of visitor's center and arroyo restoration. Project is anticipated to be completed by May 2011.	\$275,000.00
Project Manager: Marybeth						
RMC10002	Rosemead San Gabriel Pocket Park	Rosemead, City of	Certified	Development of vacant parcel(s) within Edison Right of Way in urban area. Design, lease agreement and construction.	City/RMC/Edison met regarding project and drawings are pending submittal for review. City is reviewing agreement with Edison and obtaining proposal from Larry Moss Architect for revised design.	\$548,340.00
Project Manager: Valorie S.						
RMC09103	San Gabriel and Rio Hondo Watershed	Watershed Conservation Authority	Certified	Implement, facilitate and plan project conceptual design and review, partnership building and pursuit of grant funding for selected project opportunities identified in Dept of Conservation Funded Watershed Coordinator Program.	This grant is currently providing cash flow and gap funding for the DOC reimbursable grant effort. Including collaboration with regional open space stakeholders to develop a unified picture of holdings, and identifying regional trail connections.	\$168,563.00
Project Manager: Valorie S.						
RMC08107	San Gabriel and Rio Hondo Watershed Program Implementation	Los Angeles and San Gabriel Rivers Watershed Council	Certified	The Watershed Council will develop educational materials, facilitate outreach events/symposia, and provide technical support in support of Department of Conservation Watershed Coordination Program goals.	The Watershed Council is preparing for a Watershed symposiums that will feature issues related to the impact of wildfire, and is providing technical assistance to the Watershed Coordinator.	\$81,437.00
Project Manager: Valorie S.						
RMC09105	San Gabriel River confluence w/Cattle Cyn Improvement Project	Watershed Conservation Authority	Certified	This grant request submitted by the Watershed Conservation Authority will provide improvements on the portion of the confluence of the East Fork of the San Gabriel River with Cattle Canyon and its creek.	Grant approved June 2010 meeting. The WCA has begun the coordination meetingw with the partners, and is drafting RFP's for the survey and the planning for release by end of 2010. WCA is also working on an agreement with USFS.	\$766,584.00
Project Manager: Luz						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3477	San Gabriel River Discovery Center	San Gabriel River Discovery Center Authority	Certified	Discovery Center is the design and construction of a regional San Gabriel River watershed interpretive center at the Whittier Narrows Regional Park.	Final EIR approved by Authority Board on 1-20-2010. Design Development commenced October 2010 to be complete February 2011, fundraising efforts continue.	\$3,000,000.00
Project Manager: Valorie S.						
RMC3567	San Gabriel River Trail Connector to Pio Pico State Historic Park	Whittier, City of	Certified	Provide for the development of construction drawings and final and complete construction of a new class two multipurpose trails.	Grant extended to Feb. 2011. City has approval from UPRR for permits for trail portion of project; city requested grant augmentation for county design review fees and consultant costs.	\$659,136.00
Project Manager: Marybeth						
RMC3573	San Gabriel River Trail Enhancement Development Project	Seal Beach, City of	Certified	The San Gabriel River Trail project is the development phase from the previous planning grant the City of Seal Beach received from RMC.	Coastal Commission submittal October 2010. Final Design and review will take place during 4th Quarter 2010.	\$2,000,000.00
Project Manager: Valorie S.						
RMC3481	San Gabriel River Walk	Long Beach, City of	Certified	The San Gabriel River Walk consists of the development of a publicly accessible multi-use pedestrian and bicycle trail through a restored native landscape along the western bank of lower San Gabriel River between Spring and Atherton streets.	This grant was restarted and the City of Long Beach is currently re-bidding the project and is scheduled to start construction on August 2010.	\$622,600.00
Project Manager: Luz						
RMC3595	Santa Fe Springs Park Improvements and Development of Nature Sanctuary	Santa Fe Springs, City of	Certified	This grant funds implementation of a portion of Phase I functional elements of the park, such as the walking trails and landscaping.	RMC Staff reviewed construction documents and provided comments. Issues with SCE have re-surfaced. Grant extension pending through July 2011.	\$600,000.00
Project Manager: Marybeth						
RMC08102	Soledad Canyon CAPP Acquisitions	Mountains Recreation and Conservation Authority	Certified	The project is matching funds to acquire four parcels located within the Angeles Linkage CAPP	The RMC Board approved award of Prop 84 funding to MRCA for a CAPP acquisition in October 08. The funding for this project is now available and the grantee is moving forward with acquisition and tentatively scheduled to close escrow Fall 2010.	\$750,000.00
Project Manager: Luz						
RMC3237	South Gate Riparian Habitat Restoration	North East Trees	Certified	Feasibility Study for potential acquisition and development of a small nature park.	Timeline extended administratively to Nov 30 2010 to allow NE Trees to continue working on construction budget development, construction documents and final plans.	\$500,000.00
Project Manager: Marybeth						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC09108	Sycamore Canyon Trail Phase IV	Diamond Bar, City of	Certified	Rehabilitated habitat native area within 1.1 acre open space area, surrounded by trail and amenities provided by other funding.	RMC reviewed and commented on 90% construction drawings underway with RTP funding, which are still in City plan check at this time.	\$76,230.00
Project Manager: Valorie S.						
RMC08108	Thompson Creek Feasibility Study and Planning	League of Women Voters	Certified	Phase 1, feasibility and planning, to increase ground water recharge and preserve water spreading grounds as open space wetland/riparian area and 120 acre public park for recreational and educational use.	Feasibility study is in progress. A public input meeting was held 9/25/2010.	\$200,000.00
Project Manager: Valorie S.						
RMC10003	Una Lake Wetlands Acquisition & Restoration Phase 2	Antelope Valley Conservancy	Certified	Una Lake Phase 2 will provide funds for the AVC to work with consultants and partners such as TPL, Nature Conservancy and others to negotiate the purchase of lands and complete due diligence of the sales within the Una Lake Wetlands complex.	The grant was approved as Tier 2 project October 2008 RMC Board Meeting and was authorized for a grant at the July 2010 Board Meeting. Grant agreement has been certified and the Grantee is proceeded with the studies.	\$0.00
Project Manager: Luz						
RMC09115	Una Lake Wetlands Acquisition and Restoration Phase 1	Antelope Valley Conservancy	Certified	Phase 1, fee title acquisitions of Assessor Parcel Numbers 3061-012-019; 3061-012-018; 3061-012-037; 3061-012-013 totaling 70 acres in the Big Rock Wash watershed	The grant agreement was approved at the RMC June 2010 Board Meeting and the RMC certified the grant agreement and AVC has began preliminary purchasing documents.	\$105,000.00
Project Manager: Luz						
RMC3635	Urban, Mountains, and River Parkway, Capital Projects	Mountains and Recreation Conservation Authority	Certified	The project management services provided through this grant to the MRCA will directly lead to the acquisition, restoration and development of open space and recreational projects.	The balance of this grant \$330,810.50 was redirected to WCA grant No. RMC 09102, actual amount of this grant is \$595,589.50. MRCA has provided reconciliation and interest info, sending check for \$856.26 to close out balance owned RMC.	\$595,589.50
Project Manager: Valorie S.						
RMC3598	Vincent Lugo Park Implementation Phase I	San Gabriel, City of	Certified	The grant will provide matching funds to the City for implementation of Phase 1 of the Vincent Lugo Park Masterplan.	March/April Bond sale funds provided to project to restart completion of Construction Drawing package which is underway. City to begin review of in progress package with LACFCD. Project slated to begin construction in early Winter 2010.	\$525,024.00
Project Manager: Luz						
RMC3522	Walnut Creek Habitat & Open Space Acquisition Project	Watershed Conservation Authority	Certified	The project is the Watershed Conservation Authority's acquisition of a portion of the 60.76 acres within the riparian area of Walnut Creek and west of the 57 Fwy, in unincorporated Los Angeles County, 5th District, surrounded by the City of San Dimas.	WCA completed the acquisition of the property. The utility analysis is 75% complete, The RFP for a Planning Consultant is to be released by the end of 2010. A stakeholder meeting of the agencies and Tzu Chi was held in October.	\$8,455,000.00
Project Manager: Luz						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3642	Walnut Creek San Dimas Habitat and Open Space	City of San Dimas	Certified	The City of San Dimas is conducting the pre-acquisition tasks related to the acquisition of the Walnut Creek Habitat and Open Space Project by the Watershed Conservation Authority.	The City of San Dimas completed the acquisition of Walnut Creek Habitat and Open Space project. The City has completed its review of the Utility infrastructure and is a part of the planning process for the property.	\$80,000.00
Project Manager: Luz						
RMC09102	WCA Capital Project Implementation	Watershed Conservation Authority	Certified	Direct management of all aspects of the Watershed Conservation Authority capital projects including project design, permitting and construction funded by RMC grants.	Work is on-going for the Duck Farm, Walnut Creek, South Gate, etc. projects. Detailed status information for each project is provided in the quarterly reports and the RMC Board reports.	\$330,810.50
Project Manager: Valorie S.						
RMC3264	Alhambra Wash Naturalization	Amigos de los Rios	Completed	Preparation of an initial feasibility assessment for naturalization of Alhambra Wash.	This project resulted in a study of scenarios for Alhambra Wash. The report outlines the feasibility for a native landscape and recreation redesign of this section of the wash to incorporate trails, native landscape and recreation amenities.	\$40,693.17
Project Manager: Belinda						
RMC3257	Aquarium of the Pacific Education Center Expansion	Aquarium of the Pacific	Completed	This project expanded the footprint of the Long Beach Aquarium to provide greater visual and physical connections to the Pier.	The "Rios de la Vida" ceramic mosaic mural was designed, fabricated and installed on the fountain at the Aquarium entrance. Planning was conducted for the LEED certified education classroom and 2 watershed exhibits.	\$389,593.44
Project Manager: Valorie S.						
RMC3256	Aquarium of the Pacific Educational Programs	Aquarium of the Pacific	Completed	This small grant supplemented funding from other organizations for a workshop entitled "Creating a Sustainable Coastal Community for the Long Beach of Tomorrow."	Project is complete and was closed August 2004. Services provided under the scope of work included watershed interpretive materials for elementary school teachers.	\$12,000.00
Project Manager: Jane						
RMC3268	Arcadia Wash Restoration Feasibility Study	Amigos de los Rios	Completed	Assessment of feasibility for removing approximately 2,400 linear feet of concrete lining in the Arcadia Wash.	The report outlines the feasibility for a native landscape and recreation redesign of this section of the wash to incorporate trails, native landscapes and recreation amenities.	\$152,038.05
Project Manager: Belinda						
RMC3286	Azusa Open Space and Access Plan	San Gabriel Mountains Regional Conservancy	Completed	This grant included portions of the activities associated with the development of an Azusa Canyon River Wilderness Park Master Plan and provided for coordination and administration of other river-related planning activities in the City of Azusa.	The consultant completed work on the strategic plan for the City of Azusa and its open space, and also completed research tasks with the city.	\$82,906.92
Project Manager: Jane						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3260	Azusa River Wilderness Park Acquisition	Watershed Conservation Authority	Completed	The Azusa River Wilderness Park is a project to create a passive park on the north end of the City of Azusa at the beginning of San Gabriel Canyon.	Acquisition of Taylor, El Encanto and the Canyon Inn site are complete, bringing the park to 69 acres. Remaining balance of \$749 was disencumbered, and grant is closed out.	\$1,669,633.00
Project Manager: Valorie S.						
RMC3252	Bikeway Plan - Gateway Cities	Gateway Cities Council of Governments	Completed	This plan will coordinate, prioritize and comprehensively evaluate the regional bikeway needs in the Gateway Cities area.	Elements of concept design were finally approved by MTA, 4F Federal Rule will not apply to this project.Final billings submitted by Gateway COG. RMC to set up meeting with MTA regarding final design concepts to determine ability to implement.	\$250,000.00
Project Manager: Marybeth						
RMC3560	Bluebird Ranch/Ferguson Property	Trust for Public Land	Completed	The Ferguson project is an acquisition project of a total of 259 acres in the City of Glendora.	The Bluebird Ranch Acquisition is complete. The Glendora Conservancy is the land owner and operator with the City holding the Conservation Easement.	\$5,500,000.00
Project Manager: Jane						
RMC3251	Brownfield Study - San Gabriel Valley	San Gabriel Valley Council of Governments	Completed	Brownfields in the San Gabriel Valley COG area were identified for possible open space and economic development opportunities.	A fewer number of sites were found than anticipated, resulting in a reduction in the Scope of Work. The project is complete and only \$80,059.07 was expended, the remaining funds have been disencumbered. The project is complete.	\$250,000.00
Project Manager: Valorie S.						
RMC3601	Capital Project Management Services	Mountains Recreation and Conservation Authority	Completed	At the direction of the San Gabriel and Lower Los Angeles Rivers and Mountains Conservancy (RMC) Executive Officer, the MRCA shall perform project management tasks for projects on the RMC Workprogram.	Services provided under this grant included project management for RMC workprogram grants. Project Management services included development of project concepts with applicants and negotiations regarding the scope of work and budget.	\$353,538.00
Project Manager: Belinda						
RMC3211	Chawot Nature Preserve (Geotechnical Studies) see RMC 3305 & 3306	Signal Hill, City of	Completed	The Cha'wot Nature Preserve project proposes to acquire approximately 32-acres of hillside open space known as the North Flank, and presently owned by Signal Hill Petroleum.	The geotechnical studies have been completed. Related projects are: RMC 3305, Appraisal (complete) & RMC 3306, Acquisition (not yet funded)	\$20,000.00
Project Manager: Valorie S.						
RMC3305	Chawot Nature Preserve Appraisal	Signal Hill, City of	Completed	The Cha'wot Nature Preserve project proposes to acquire approximately 32-acres of hillside open space, known as the North Flank, and presently owned by Signal Hill Petroleum.	This appraisal was conducted in 2006, and determined the highest and best uses based upon the constraints identified in the geotech study. Related projects: RMC 3211, Geotech study is complete and 3306 acquisition (not yet funded).	\$20,000.00
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3217	Children's Native Plant Garden	Rancho Santa Ana Botanic Garden	Completed	This grant funded planning for a 3/4 acre children's native plant garden for children ages 4-7 at Rancho Santa Ana Botanic Garden.	This planning project is complete and includes a detailed plan for trails and interactive interpretive exhibits. A master plan has been completed and further progress on the Children's Garden is based on the phased implementation of the Master Plan.	\$55,000.00
Project Manager: Belinda						
RMC3593	City of Long Beach Project Management Services	Long Beach, City of	Completed	The Long Beach Project Services Management grant with the City of Long Beach Real Estate Division to provide assistance for acquisition projects	Project management assistance included North Slope Signal Hill (RMC 3306), Wrigley Heights (no longer active), and Los Cerritos Wetlands projects (Bryant, Bixby, etc). Project complete, balance disencumbered.	\$100,000.00
Project Manager: Valorie S.						
RMC3202	Claremont Hills Wilderness Park	Claremont, City of	Completed	Acquisition of 240 acres in the Claremont foothills to augment the City of Claremont's Claremont Hills Wilderness Park.	The project has been completed, and the property is now owned by the City of Claremont and is part of the Claremont Hills Wilderness Park, which now totals 1,589 acres.	\$1,073,000.00
Project Manager: Belinda						
RMC3554	Colorado Lagoon Restoration	Long Beach, City of	Completed	The Colorado Lagoon Restoration project in the City of Long Beach is a restoration of a well utilized lagoon.	The City was successful with its grant application was awarded \$3.8 million. Final EIR recived final certification on September 08. Grant was completed.	\$150,000.00
Project Manager: Luz						
RMC3599	Compton Creek	Los Angeles and San Gabriel Rivers Watershed Council	Completed	The grant will provide funding to LASGRWC for implementation of the Compton Creek Watershed Management Plan.	Grant was extended to Nov. 2007 to pay for project costs. Project is completed, final documentation to be submitted. RMC will look at potential projects in Compton for implementation.	\$59,992.55
Project Manager: Belinda						
RMC3246	Compton Creek Regional Garden Park Master Plan	Compton, City of	Completed	The project is a multi-use recreational facility consisting of 3.3 miles of trails along Compton Creek connecting nearby parks, nature classrooms, and nature preserves within the watershed.	A final report is complete and has been approved by Compton City Council. The report provides details and opportunities for the creation of an open space network connecting Compton Creek to the surrounding community. This project is complete.	\$92,195.25
Project Manager: Belinda						
RMC3213	Coyote and Carbon Creeks Watershed Management Plan	Orange, County of	Completed	This project was for development of a watershed plan for the Coyote and Carbon Creek Watershed	Final Copies of the Watershed Plan have been delivered to the RMC, the financial documents are completed. The project is complete.	\$142,533.78
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3584	Coyote Creek Bike Trail Connection to Cerritos Regional Park	Cerritos, City of	Completed	The Coyote Creek Bike Trail Connection to Cerritos Regional Park is a project that will enhance 2 access points to the Coyote Creek Bike Path. RMC staff has been working successfully with the City of Cerritos in defining the gateway/access area to Coyote	Construction drawings submitted to LA County PW 10/09, permit issued 1/25/2010, Amend. 6 for change to SOW (delete new access ramp, add decorative gates), approved 1/25/2010. Construction complete in 05/2010. Close out in process.	\$400,000.00
Project Manager: Valorie S.						
RMC3580	Coyote Creek Regional Trail System Improvements	Trails-4-All	Completed	The Coyote Creek Regional Trail System project is an assessment of the Coyote Creek Bike Trail as well as signage and some greening projects.	Trails 4 All has had successful stakeholder meetings. The mapping and report are complete and posted on the RMC Website. Grant extension to 8/30/08 to complete distribution. Project is complete	\$250,000.00
Project Manager: Valorie S.						
RMC3565	Development of Procedures for Project Funding Criteria	Watershed Conservation Authority	Completed	This grant was given to the Watershed Conservation Authority (WCA) to enter into professional services contract for development of FY 04/05 procedures for project funding criteria.	This work has been completed and as a result RMC funded more than 30 eligible capital outlay projects.	\$90,000.00
Project Manager: Belinda						
RMC3419	Discovery Sports Complex (Formerly NASA Park)	Downey, City of	Completed	This grant provides passive recreation and interpretive concepts, and contributes to the cost of the large storm water basin, located adjacent to the Columbia Memorial Space Science Learning Center.	RMC staff conducted final walk through on May 28, 2010. Project complete per grant agreement, final retention request processed. See file for photos and completion documentation.	\$500,000.00
Project Manager: Marybeth						
RMC3232	Dominguez Gap Wetlands Multi-Use Project	Los Angeles - Dept. of Public Works, County of	Completed	The Dominguez Gap Wetlands Multiuse project proposes to modify two existing retention basins located on each side of the Los Angeles River.	The project resulted in improved capture and treatment of run off along with an extensive native landscape, recreation trails and interpretive signs.	\$192,578.50
Project Manager: Belinda						
RMC3273	Duck Farm Geotechnical Studies	Mountains Recreation and Conservation Authority	Completed	The grant provides for geotechnical sampling on the Woodland Duck Farm property and independent analysis of the sampling results.	The final results of testing were reviewed by the Los Angeles County Department of Public Works. The report indicates that the area tested is not suitable for groundwater recharge.	\$146,756.00
Project Manager: Belinda						
RMC3243	Duck Farm Planning	Watershed Conservation Authority	Completed	The purpose of this project is to create a Master Plan for the Woodland Duck Farm property.	The Master Plan is complete for the Duck Farm Phase 1 A. Implementation continues under RMC3609. Close-out is in process with final accounting underway.	\$480,000.00
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3274	Duck Farm Traffic Studies	Mountains Recreation and Conservation Authority	Completed	The grant provides for CEQA documentation; a traffic study on the Woodland Duck Farm property and for professional services related to the project.	Work on this grant is complete. The project funded pre-acquisition traffic studies and CEQA documentation for the acquisition of the Duck Farm.	\$34,668.84
Project Manager: Belinda						
RMC3259	East Los Angeles Civic Center Improvements	County of Los Angeles	Completed	Assist in creating a sustainable, educational water feature connecting the plaza through open space	The project resulted in a water feature and recreation space at the Civic Center is now complete. An official opening took place on May 9th, 2008.	\$500,000.00
Project Manager: Belinda						
RMC3212	Economic Value for Watershed Management Techniques Study	Los Angeles - Dept. of Public Works, County of	Completed	Develop a tool, in the form of a user-friendly spreadsheet model, to help make economic assessment of watershed improvement projects.	The tool will be available to a wide range of users and economic value demonstrations can be made for a wide variety of stakeholders.	\$50,000.00
Project Manager: Belinda						
RMC3587	Edens Lost and Found: Emerald Necklace	Media and Policy Center Foundation of California	Completed	This project's aim was to produce a segment for the series on the Emerald Necklace and to create a Teacher's Curriculum for the video with Amigos de los Rios.	This project is complete with the video on the Emerald Necklace and the teacher's curriculum delivered and on file. Amigos de los Rios has begun utilizing the video in their outreach efforts.	\$74,500.00
Project Manager: Belinda						
RMC3249	Educational Program on Urban Forestry and Creation of Sustainable Ecosystems	Media and Policy Center Foundation of California	Completed	Eden's Lost and Found is a four-hour PBS series, showcasing extraordinary stories of environmental rebirth in four very different American cities.	The segments covering Chicago and Philadelphia aired in May 2006. The remaining segments, on the Los Angeles area and Seattle were shown in January of 2007. More information is available at http://www.pbs.org/opb/edenslostandfound/ and http://edenslostandf	\$100,000.00
Project Manager: Belinda						
RMC3263	El Dorado Nature Center Renewal	Long Beach, City of	Completed	The El Dorado Nature Center Renewal proposes to restore trails, restore the stream and improve signage.	The project was completed in March 2010 and included restored trails, streams and improved signage. Volunteers from the El Dorado Nature Center will complete the landscaping for the project.	\$327,000.00
Project Manager: Luz						
RMC3208	El Dorado Regional Park Wetlands Feasibility Study	Long Beach, City of	Completed	This project was to study the feasibility of bringing the urban run-off flow of the San Gabriel River through El Dorado Regional Park, Nature Center and proposed wetlands to make the park's lake and stream systems part of the San Gabriel River System.	The study is complete, it is possible to create wetlands in the park at a large cost, report is on file with RMC.	\$100,000.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3605	Encanto Park Bioswale	Duarte, City of	Completed	This project is the water quality and conservation element in a larger project at Encanto Park, the Encanto Nature Walk Project.	Planning and design of the water quality and conservation elements at Durate's Encanto Park. The primary feature of the project is the bioswale that will slow down the drainage flow during wet events.	\$150,000.00
Project Manager: Valorie S.						
RMC3566	Ferguson and Wildwood Pre-Acquisition Expenses	Glendora, City of	Completed	This grant paid for the appraisals and appraisal reviews enabling the City of Glendora and the City of San Dimas to seek funding for acquisition of properties totaling approximately 400 acres located in the San Gabriel Mountain foothills of Glendora.	The appraisals of Ferguson and Wildwood Canyons are complete. The state review of the appraisals for Wildwood and Ferguson are complete and supported.	\$50,000.00
Project Manager: Belinda						
RMC3229	Galster Park Project	West Covina, City of	Completed	The grant provides funding for improvements to portions of the existing 42 acre Galster wilderness park.	The final project resulted in major improvements to the family campground so it is fully ADA accessible, including upgrades to connecting trails, restrooms, and signage. Landscaping was also enhanced with native plants.	\$476,000.00
Project Manager: Valorie S.						
RMC3617	Ganesha Park	Pomona, City of	Completed	The proposed Ganesha Park Trails Project will seek to re-open trails at Ganesha Park and to provide users with a sense of history of the park. This phase is planning.	The City has formally withdrawn from further development on this project and requested RMC disencumber the balance of \$112,540.00.	\$116,945.00
Project Manager: Valorie S.						
RMC0302-A	Geotechnical Sampling, Woodland Farms	Mountains Recreation and Conservation Authority	Completed	Grant provides for geotechnical sampling on the Woodland Duck Farm property and independent analysis of environmental documents services to Rivers and Mountains Conservancy.	Geotechnical studies on the Duck Farm were completed, testing for permeability completed, report on file. Grant completed	\$325,000.00
Project Manager: Belinda						
RMC3339	Graham Elementary School Watershed Education Trail Phase I	North East Trees	Completed	This is the first (phase I) of two grants to fund improvements to an existing alley used to access Graham Elementary by parents and school children.	This project, Phase I, is complete and the second grant, RMC3340, funds Graham Elementary School Watershed Education Trail Phase II.	\$4,991.93
Project Manager: Belinda						
RMC3340	Graham Elementary School Watershed Education Trail Phase II	North East Trees	Completed	This grant will fund improvements to an existing alley used to access Graham Elementary by parents and school children.	NET has completed construction and student outreach for the project. The project resulted in a improved alley with native plants and paving improvements connecting the community to Graham Elementary School.	\$50,920.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC502910	Grant Guidelines Development	Mountains Recreation and Conservation Authority	Completed	Grant provides for development of grant guidelines for Rivers and Mountains Conservancy	Grant Guidelines were completed and utilized in Grant cycle of 2004. The Grant Guidelines are on file.	\$138,285.00
Project Manager: Belinda						
RMC3608	Green Solutions	Community Conservancy International	Completed	A scientific analysis and subsequent identification of multi-purpose projects which will address water quality, water supply, habitat restoration and recreational access in RMCs' territory.	The completed report includes a summary of potential multi-purpose project locations in RMC's territory that have a primary goal of achieving water quality benefits.	\$50,000.00
Project Manager: Belinda						
RMC3568	Green Visions Phase II	Watershed Conservation Authority	Completed	This Phase II project is to implement the major tasks identified in the Phase I framework, to identify and assess opportunities for habitat conservation and restoration, open space acquisition and recreational facilities development, and watershed protect	Results of the species mapping and open space analysis are being incorporated into the web-based GIS tool. Hydrological data integration is pending completion, see Phase III tasklist.	\$500,000.00
Project Manager: Luz						
RMC3233	Habitat Authority Community Outreach & Education	California Native Habitat Endowment Fund	Completed	This project is to develop a curriculum to train the trail and program volunteers (Docents) to conduct interpretive tours in the Puente Hills Landfill Native Habitat Authority properties.	The Docent Manual interpretive education is complete, the training for the Docents outlined. Final payment has been made to the Authority.	\$20,000.00
Project Manager: Belinda						
RMC3556	Historical Ecology of the RMC SGR	Southern California Coastal Water Research Project	Completed	Define and prioritize historical research questions to meet restoration and management information needs	The completed report has been posted on the websites of the RMC, SCCWRP and Cal State Northridge Geology Department.	\$148,000.00
Project Manager: Valorie S.						
RMC3562	Integrated Regional Water Management Plan	Watershed Conservation Authority	Completed	This project involved making preliminary findings regarding project opportunities and related criteria for the Integrated Regional Water Management Plan for the San Gabriel and Lower Los Angeles River Watershed Region.	Work has been completed and final work product has been submitted. This document provided the framework for an Integrated Regional Water Management Plan for the RMC territory.	\$100,000.00
Project Manager: Belinda						
RMC3359	Invasive Weed Control in Riparian Habitat of San Gabriel Valley	Los Angeles and San Gabriel Rivers Watershed Council	Completed	Undesirable invasive non-native plants will be selectively controlled by targeted herbicide applications.	All work has been completed and resulted in the removal of invasive weeds over a wide area north of Whittier Narrows. The project is currently being monitored for recurrence of invasive weeds.	\$35,238.49
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3623	IRWMP Multipurpose Plan Development	West Basin Municipal Water District	Completed	This work is for identification and development of multi-purpose projects for the Greater Los Angeles County Integrated Regional Water Management Plan	Deliverables for this project funded by the RMC were completed 4th Qtr 2008. Multi-purpose projects which include habitat restoration and recreational access were identified in the Upper and Lower San Gabriel River and Lower LA River watersheds.	\$100,000.00
Project Manager: Valorie S.						
RMC3604	La Habra Heights Trail Connectors Plan	La Habra, City of	Completed	The City of La Habra Heights will locate, identify and assess the condition of multi-purpose trails within the city that have connectivity to other trails in the region, or those that could have connections, if restored with appropriate improvements.	The City completed a Trail Master Plan which identified and assessed the condition of multi-purpose trails that have connectivity to other trails in the region, or those that could have connections, if restored with appropriate improvements.	\$49,991.58
Project Manager: Valorie S.						
RMC3231	Lario Creek Enhancement Project	County of Los Angeles Department of Public Works	Completed	This grant will provide planning funds for stream bank stabilization and restoration while increasing the channel's ability to divert water for groundwater replenishment.	Review of the two alternatives by Los Angeles County Department of Public Works is complete and the report has been finalized. This conceptual stage of planning is complete. Further work at PW is required.	\$125,000.00
Project Manager: Valorie S.						
RMC3372	Lashbrook Park	El Monte, City of	Completed	Lashbrook Park is a creation of a park out of unused land along the Rio Hondo River.	The new park is complete and was opened on January 28th, 2006. There are new native plants throughout the park, a bio swale, interpretive signage that includes Emerald Necklace Wayfinding signage.	\$71,000.00
Project Manager: Belinda						
RMC3373	Legg Lake Fishing Pier	Los Angeles Department of Parks and Recreation, County of	Completed	This grant will provide restoration of an area of North Legg Lake by implementing a shoreline restoration program which includes ADA parking, an access walkway and ramp, an informational kiosk and native landscaping.	The project was transferred from LA County Department of Parks and Recreation to LA Co. Department of Public Works. Construction complete 12/30/08.	\$500,000.00
Project Manager: Valorie S.						
RMC3374	Lemon Creek	Walnut, City of	Completed	Expansion and renovation of an existing park. The outdoor portion of the park to be accessible to developmentally disabled patrons and provide passive natural areas with recreational amenities.	This project resulted in trail improvements along Walnut creek with native landscaping and amenities.	\$225,000.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3570	Long Beach Aquarium Watershed Exhibit Expansion Project	Aquarium of the Pacific	Completed	This grant facilitates the completion of the Long Beach Aquarium Expansion Project - RMC 3257 for design and planning.	The Pierpoint exhibit is complete. Construction began on the Classroom and related exhibits in February, 2008. Construction on classroom and native plantings is complete.	\$1,322,000.00
Project Manager: Valorie S.						
RMC3559	Long Canyon, Santa Clara River	Mountains Recreation and Conservation Authority	Completed	The Santa Clara River remains to a large extent unaltered and, because of this much of the natural habitat is intact.	The MRCA has completed the acquisition of the property and will manage the property for conservation purposes.	\$100,000.00
Project Manager: Belinda						
RMC3380	Los Angeles River Bikeway Path Enhancement and Rehabilitation	Bell, City of	Completed	Enhancement and rehabilitation of the LA River bikeway path, City of Bell. This project will extend the River Parkway project funded by the Resources Agency.		\$350,900.00
Project Manager: Valorie S.						
RMC3586	Los Angeles River Parkway Access Improvements - Cudahy	North East Trees	Completed	Development of a pocket park using several funding sources.	The project developed a pocket park with natural features, providing a bike trail rest stop along the Los Angeles River on a formerly barren parcel, adjacent to an urban neighborhood.	\$150,000.00
Project Manager: Marybeth						
RMC3226	Lynwood Meadows	Lynwood, City of	Completed	Lynwood Meadows project will rehabilitate a vacant city-owned property as a park with natural features including trails, native planting and benches.	Lynwood Meadows Park used a vacant city-owned property located in an urban setting to provide open space, with a shaded picnic area for residents, adjacent to a new basketball court.	\$562,379.00
Project Manager: Marybeth						
RMC3266	Lynwood Nature Park (South Gate Riparian)	Lynwood, City of	Completed	The grant paid for Phase 1 Environmental Assessment (soils sampling).	The soils report is completed for this site.	\$5,000.00
Project Manager: Valorie S.						
RMC3607	Mapping Support Services	Green Info Network	Completed	Creation of a project management database, clean up and organization of project attributes (GIS and other), map creation.	Work completed including updates to the workprogram, develop city maps, territory maps and financial data.	\$31,790.00
Project Manager: Luz						
RMC3394	Maywood Bikeway Access	North East Trees	Completed	Funding will provide for an enhanced and naturalized bikeway access with native planting, permeable surface, bench seating, and other amenities on the north side of Slauson Avenue at the LA River.	The project resulted in an enhanced trailhead providing improved access to the Los Angeles RiverTrail with native landscaping and recreation amenities and has been transferred to the City of Maywood for management.	\$244,109.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3395	Maywood Riverfront Park	Maywood, City of	Completed	The project has taken abandoned industrial and Superfund sites and converted them into a riverfront park with connections to the LA River Bike Trail.	The park implementation is complete and park is now open. Final retention has been processed. Park opening and dedication took place May 10, 2008.	\$250,000.00
Project Manager: Marybeth						
RMC3269	Mines Avenue Bike Lane Improvement Project	Pico Rivera, City of	Completed	Contruction of a Class 2 bike land along Mines Road to connect the San Gabriel and Rio Hondo Spreading grounds is not feasible at this time.	The City partially completed design plans to construct a Class 2 bike lane along Mines Road, connecting to the San Gabriel and Rio Hondo Spreading grounds, but withdrew because the project is no longer feasible due to other developments on Mines Road.	\$56,023.60
Project Manager: Valorie S.						
RMC3204	Monrovia Hillside Wilderness Preserve	Monrovia, City of	Completed	Acquisition of additional acreage in the City of Monrovia Hillside Wilderness Preserve.	The City has completed purchase of 52 acres within the Monrovia Hillside Wilderness Preserve. The city has one last piece of land to acquire in the Preserve. The project is complete and closed.	\$810,000.00
Project Manager: Belinda						
RMC3602	Native Habitat Docent Manual	Puente Hills Landfill Native Habitat Preservation Authority	Completed	The Native Habitat Docent Manual is a project that started out with the Habitat Fund and has been redirected to the Habitat Authority due to their capacity to complete the work at this time.	The Habitat Authority has completed its interpretive Docent Manual and prepared a training schedule for the first class of Docents. The project is compete and closed.	\$26,000.00
Project Manager: Belinda						
RMC3585	Native Landscape Workshop	Rancho Santa Ana Botanic Garden	Completed	The project developed and a conducted three workshops for landscape architects involved in design of public landscapes.	Turnout at the workshops was excellent, and participant evaluations were highly positive and indicated support of further outreach to assist in the industry's capacity to support the development of sustainable landscapes.	\$5,212.00
Project Manager: Belinda						
RMC3422	Native Plant Palettes for the San Gabriel River	Rancho Santa Ana Botanic Garden	Completed	This grant provides funding for development of a list of native plants that can be used as suitable vegetation palettes for establishment of native plants in the San Gabriel River Watershed.	This project resulted in a comprehensive list of native plants suitable for use in projects within the San Gabriel River Watershed. The project is now complete and the list is under consideration for use in the San Gabriel River Master Plan.	\$52,788.00
Project Manager: Belinda						
RMC3425	Oak Canyon Nature Center	Anaheim, City of	Completed	The project proposes improvements to the interpretive trail and nature center entryway and outdoor amphitheatre.	The City of Anaheim has completed and submitted the final reports and photos.	\$6,050.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3207	Olinda Historic Trail	Brea, City of	Completed	Build a trail from the historic oil production area of the City of Brea up into the dedicated open space in the hillsides adjacent to Chino Hills State Park	The City of Brea has completed 2.2 miles of trail with educational/interpretive signage.	\$98,050.00
Project Manager: Belinda						
RMC3426	Olinda Historic Trail Phase II	Brea, City of	Completed	The Olinda Historic Trail II is the extension of the Olinda Trail funded by the RMC, allowing for the City to create a loop trail that takes advantage of the conservation easement.	The extension of the Olinda Trail in Brea, Olinda Trail II to its full 2.2 miles is complete.	\$45,000.00
Project Manager: Belinda						
RMC3253	Orange County Open Space and Multi-purpose Opportunities	Orange County League of Cities	Completed	The Orange County Division of the League of California Cities (OCD) assessed open space, habitat, low impact recreation, watershed improvements and educational uses in the Orange County area.	This grant funded identification by the OCD of high priority regional open space and recreational opportunities as well as brought together the Cities in Orange County within the RMC territory. The project is complete and the report is on file.	\$125,000.00
Project Manager: Belinda						
RMC3592	Organic Community Farm	Los Angeles Conservation Corps	Completed	This grant is to fund several projects at the EarthWorks Community Organic Farm, located in South El Monte.	The elements identified in the scope of work of a native plan meadow, demonstration gardens and related interpretive materials have been completed.	\$83,260.00
Project Manager: Valorie S.						
RMC3429	Pacific Communities Acquisition Project	Duarte, City of	Completed	This grant provided for acquisition of the Pacific Communities property, also known as the Duarte Foothills Reserve.	The City of Duarte completed the acquisition of 329 acres in December 2005.	\$3,500,000.00
Project Manager: Belinda						
RMC3200	Park Bond Project Management Services	Mountains Recreation Conservation Authority	Completed	Project management services were provided for RMC grants for capital outlay projects.	The MRCA provided project implementation services such as project development, planning and site administration of over 100 projects.	\$547,448.00
Project Manager: Belinda						
RMC3270	Park Bond Project Management Services II	Mountains Recreation Conservation Authority	Completed	This grant provided for project implementation services over a two year period for the RMC workprogram.	Services provided under this grant included project implementation of RMC workprogram grants. Project Management services included grant project administration and implementation of acquisition and development projects with applicants.	\$589,139.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3242	Park Master Plan - Baldwin Park	Baldwin Park, City of	Completed	Development of a portion of the city's Parks Master Plan, to identify needs and opportunities for open space and passive recreation in the City's existing park system.	Development of a portion of the city's Parks Master Plan, to identify needs/opportunities and policies for open space and passive recreation in the City's existing park system.	\$50,000.00
Project Manager: Valorie S.						
RMC3214	Peck Water Conservation Park	Friends of the Angeles Chapter Foundation	Completed	Conduct a survey of Peck Park and connections to the park from the surrounding communities, and create a master plan.	A Master Plan has been developed for entranceway improvements, habitat restoration, native garden, irrigation improvements, and other park amenities.	\$25,000.00
Project Manager: Belinda						
RMC3235	Pio Pico State Historic Park	Friends of Pio Pico	Completed	Interpretive materials which provide an overview of the capital improvements to Pio Pico State Historic Park.	The interpretive materials have been completed. This document provides an overview of the capital improvements to Pio Pico State Historic Park.	\$5,000.00
Project Manager: Valorie S.						
RMC3613	Project Management Services	MRCA	Completed	This grant provided for project implementation services over a two year period for the RMC workprogram.	Services provided under this grant included project implementation of RMC workprogram grants. These services assisted with the completion of over 60 projects on RMCs workprogram.	\$757,549.00
Project Manager: Belinda						
RMC3224	Puente Creek Nature Education Center	La Puente, City of	Completed	The City of La Puente proposes acquisition of a vacant parcel along Puente Creek on which the Nature Center would be located.	The acquisition and design phase of this project are complete. The project resulted in a master plan for the Nature Center. Construction documents are being finalized for the project.	\$394,522.94
Project Manager: Belinda						
RMC3241	Ralph C. Dills Park Expansion	Paramount, City of	Completed	Development of a park master plan for the newly acquired properties that will be used for passive recreation and open space.	Funding provided for the development of a conceptual plan and construction documents. Implementation of this project has moved forward with RMC and other funds.	\$200,000.00
Project Manager: Valorie S.						
RMC3561	Ralph C. Dills Project	Paramount, City of	Completed	This grant provided funds to cover the cost of environmental services and demolition activities associated with properties acquired for the purpose of expanding Ralph C. Dills Park.	The environmental services are complete and the RMC has authorized a grant for site planning, RMC3241, Ralph C. Dills Park Expansion	\$72,435.00
Project Manager: Belinda						
RMC3638	Ralph Dills Park Implementation	City of Paramount	Completed	Park development based upon RMC funded master plan for newly acquired properties that will be used for passive recreation and open space.	Development based on RMC funded master plan providing Urban passive recreation/open space. Sustainable elements include interpretive signage, state of the art storm water treatment features, native riparian plantings and passive recreation.	\$1,000,000.00
Project Manager: Marybeth						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3234	Rancho Los Alamitos Native Garden Restoration	Rancho Los Alamitos Foundation	Completed	The project includes planting of natives, the construction of pathways, interpretive signage, and professional services related to design and planning for the native plantings and improved grading.	The project resulted in the installation of paths, irrigation and historic landscape at a historic homestead in the City of Long Beach.	\$63,546.00
Project Manager: Belinda						
RMC3216	Rancho Los Cerritos Landscape Restoration	Rancho Los Cerritos Foundation	Completed	Rancho Los Cerritos, is a national, state and local historic landmark. This project consisted of site planning to enhance a stream on the site and related amenities	The planning phase of this project is complete and resulted in construction documents for the improvements. RMC Board has approved funding for implementation of the Arroyo phase of this project under RMC 3616.	\$55,042.49
Project Manager: Belinda						
RMC3458	Rio Hondo - Roosevelt Avenue River Trail Entry	Montebello, City of	Completed	The City of Montebello's Roosevelt Avenue project will enhance and provide amenities for the trailhead on the Rio Hondo bike path.	The City has received its permits from DPW and the cooperative maintenance agreement with the County has been signed and approved. The project was completed in May 2010, signage, native plantings and a picnic area were added to the bike trail.	\$210,000.00
Project Manager: Luz						
RMC3271	Rio Hondo Watershed Plan	San Gabriel Valley Council of Governments	Completed	In 2002, the Regional Water Quality Control Board awarded Proposition 13 Nonpoint Source Pollution Control grants to develop four sub-watershed plans within the RMC area.	This project is complete and the final plan was accepted by the Regional Board. The Rio Hondo Watershed Management Plan contains an overview of existing conditions within the watershed, discusses how these conditions should shape future projects.	\$37,455.00
Project Manager: Belinda						
RMC3221	Rio Vista Park Restoration and Conservation Project	El Monte, City of	Completed	The Rio Vista Park Restoration is complete it is a project that provides the restoration and rehabilitation of Rio Vista Park complete with interpretive displays, historical depictions of the Rio Hondo.	The project is complete with the interpretive signage and native plantings in place. The park was officially reopened on June 7, 2008.	\$375,200.00
Project Manager: Alina						
RMC3557	Riparian and Wetland Mapping	Southern California Coastal Water research Project	Completed	Digital mapping for wetland and riparian areas in the RMC territory	Mapping was increased from 17 quads to 20, and is complete. The report and maps will be posted on the Cal State Northridge, Center for Geographic Studies Website.	\$104,000.00
Project Manager: Valorie S.						
RMC3248	Rivers and Tributary Access Improvements	Watershed Conservation Authority	Completed	The WCA has identified trail access and signage improvements as a critical need for the river corridors in our territory.	WCA funded 7-sub-grants for trail improvements and signage along the SG and LA Rivers: completed projects are signage at Thienes Avenue, lower Los Angeles River, the San Gabriel River Trail at Irwindale and others.	\$500,000.00
Project Manager: Luz						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3272	RMC Grant Guidelines	Mountains Recreation Conservation Authority	Completed	Services provided under this grant included development of grant guidelines and a workshop for successful grantees to provide assistance in selecting design and construction contractors.	The grant guidelines have been completed and updated. The consultant completed the workshops and provided all relevant material. An amendment to the scope of work also resulted in the production of GIS tools to help identify RMC projects.	\$144,656.51
Project Manager: Belinda						
RMC3240	RMC Trail & Recreational Opportunities Plan	Watershed Conservation Authority	Completed	The product of this grant is a framework for the Green Visions Plan. The deliverables included a plan inventory, online plan library and map, data scan and analytical framework and workshop.	RMC funded a portion of Phase III work was completed on June 2008. But Phase III work continued as part of WCA 032202 non-state funds received from LA County found.	\$500,000.00
Project Manager: Luz						
RMC3624	San Gabriel Canyon Gateway Landscape Improvement Project	Azusa, City of	Completed	Phase 2 of the San Gabriel Canyon Gateway Center native landscaping, walking trails, signage, irrigation, interpretive displays and an Oak Tree Memorial Groove and Wall.	This grant provided for the development of the native garden at the San Gabriel Canyon Gateway Center. The project was completed on August 4, 2008 and maintenance will be provided by City and ANF	\$293,283.00
Project Manager: Luz						
RMC3236	San Gabriel River Environmental Graphic Design Services Program	County of Los Angeles Department of Public Works	Completed	This project is the design of graphic elements for signage and interpretive projects along the San Gabriel River.	The complete signage and environmental graphic plan for the river includes the following components: Entry signs, Mile markers, Project signs, Wayfinding signs, and Interpretive signs.	\$17,500.00
Project Manager: Belinda						
RMC3228	San Gabriel River Spreading Grounds	Pico Rivera, City of	Completed	Development of a bike path/walking trail at the Spreading Grounds, landscaping, irrigation lines, the development of a rest area, lighting, interpretive signage and improved public entrances. The project is complete	Development of a bike path/walking trail at the Spreading Grounds, landscaping, irrigation lines, the development of a rest area, lighting, interpretive signage and improved public entrances.	\$479,882.00
Project Manager: Valorie S.						
RMC3239	San Gabriel River Trail Enhancement	Seal Beach, City of	Completed	The City of Seal Beach is restoring the existing San Gabriel River Trail.	This planning phase project is complete with construction drawings at 90%. The project is completed with phase 2- development under a new grant, RMC 3573.	\$160,000.00
Project Manager: Valorie S.						
RMC3247	San Gabriel River Watershed Habitat Restoration Assessment Project	San Gabriel Mountains Regional Conservancy	Completed	The San Gabriel River Watershed Habitat Assessment project is a collection of research and data with an analysis in the Upper San Gabriel River, Walnut Creek and San Jose Creek sub watersheds.	The final report is on file with the RMC and will be included as part of the current conditions of the Upper San Gabriel River Watershed Management Plan.	\$84,987.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3230	San Jose Creek Bike Trail Planning	County of Los Angeles Department of Public Works	Completed	Construction of 0.7 miles of a Class I bicycle trail with enhancements to landscape and hardscape.	Trail alignment and geotechnical work is complete for the San Jose Creek and San Gabriel River bridges. Funding for construction has not yet been identified.	\$200,000.00
Project Manager: Belinda						
RMC3215	San Jose Creek Greenway Improvements	North East Trees	Completed	Provide additional habitat benefits to the current Greenway Project by providing additional plantings, interpretive signage, and volunteer events.	The project resulted in landscape and trail improvements along San Jose Creek between Workman Mill Road and the 605 freeway. The improvements are now managed by Los Angeles County Department of Park and Recreation.	\$48,975.00
Project Manager: Belinda						
RMC3210	Santa Fe Springs Park Master Plan & Nature Sanctuary Feasibility Study	Santa Fe Springs, City of	Completed	Create a master plan for Santa Fe Springs Park and assess the feasibility of expanding the park to create a nature park on a 13 acre site at the the northern end.	This grant resulted in a Master plan for a passive park on a 13 acre site located between the 605 freeway and the San Gabriel River. Project planning restarted in 2010 under RMC Grant 3595.	\$100,000.00
Project Manager: Marybeth						
RMC3244	Seal Beach Open Space Opportunities	Seal Beach, City of	Completed	This small planning grant funded the investigation of potential open space opportunities within the City of Seal Beach and allowed for a master plan approach to future projects.	TheCity of Seal Beach identified opportunities for planning, partnership, and property acquisition were identified and allow the City to strategically plan its future open space needs and potential opportunities for RMC funding.	\$44,242.76
Project Manager: Belinda						
RMC3262	Seventh Avenue Trailhead Improvements	Puente Hills Landfill Native Habitat Preservation Authority	Completed	Seventh Avenue Trailhead project was with the Puente Hills Landfill Native Habitat Preservation Authority in the northwestern Puente Hills in the Hacienda Heights community as an improved access point to the Skyline Trail and other trails in the hills.	The Habitat Authority has completed the project that included a trailhead, interpretive signage, a bioswale and connection to the Skyline Trail; they also hosted a trail opening event.	\$231,739.00
Project Manager: Belinda						
RMC3634	South Gate Habitat Acquisitions Grant	Watershed Conservation Authority	Completed	\$189K grant from RMC to WCA for acquisiton of 4 parcels. 7.6 acres as part of the South Gate Riparian Habitat Restoration project.	Property acquired on 8/12/08 by WCA, \$630K.Next phase: Approve \$1.5 in devo funds (Proposition A) from City of South Gate to WCA.	\$189,000.00
Project Manager: Marybeth						
RMC3588	South Gate LA River Parkway Access Improvements	South Gate, City of	Completed	This project will provide access improvements to the LA River Parkway at Southern Avenue and Hollydale Park.	The project improved access to the LA River Parkway at Southern Avenue and Hollydale Park. Improvements included new gates, fencing, native landscaping and interpretative signage and a restroom.	\$465,000.00
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3611	South Gate Riparian Restoration Acquisition	Trust for Public Land	Completed	The Trust for Public Land (TPL) provided professional services related to the acquisition of a 7.6+ acre site along the Los Angeles River and a component of the South Gate Riparian Restoration project (RMC3237).	WCA acquired this 7 acre site on August 14, 2008 from TPL. RMC has funded Northeast Trees to develop a feasibility report and conceptual plan for the site.	\$126,000.00
Project Manager: Marybeth						
RMC3220	Sycamore Canyon Park Trail Development Project-Diamond Bar	Diamond Bar, City of	Completed	This project developed the first trail increment of the City's five-site, city-wide trail system.	This project, the first 1.5 mile increment of the trail system, is complete. The trail opened on February 25, 2006.	\$124,081.00
Project Manager: Belinda						
RMC3582	Sycamore Canyon Trail Phase II	Diamond Bar, City of	Completed	The Sycamore Canyon Trail II project will construct two new trail access points along the trail as well as two class B trail heads. Project is complete.	The Sycamore Canyon Trail II project consists of two new trail access points along the trail and two class B trail heads. The project included stabilization of the trail and development of the staging area/access points.	\$140,000.00
Project Manager: Valorie S.						
RMC3218	THINK RIVER!	San Gabriel Mountains Regional Conservancy	Completed	This small grant funded development of the Think River! project -- an integrated watershed education program to provide educational opportunities for youth in the San Gabriel Valley regarding water quality, water supply and use and habitat.	The final version of the Think River! Interpretive curriculum is on file, the program includes integrated watershed education program to provide educational opportunities for youth in the San Gabriel Valley.	\$46,440.00
Project Manager: Belinda						
RMC04-402-2A	Traffic Study for Woodland Duck Farm	Mountains Recreation And Conservation Authority	Completed	Grant provides for CEQA Documentation and for a Traffic Study on the Woodland Duck Farm property.	The Traffic Study for access to the Duck Farm was completed and is on file.	\$80,000.00
Project Manager: Belinda						
RMC3291	Train Depot Staging Area	Bellflower, City of	Completed	Restoration of an historical train depot into a regional bikeway trail rest stop/staging area as well as transit facility.	The project included improvements to a historical train depot and a regional bikeway trail rest stop/staging area as well as transit facility.	\$250,000.00
Project Manager: Valorie S.						
RMC3209	Vincent Lugo Park Renovation	San Gabriel, City of	Completed	Develop a master plan for the renovation of Vincent Lugo Park.	The completed master plan for redevelopment of Vincent Lugo Park included native planting, run off retention, improved trails and interpretive signage. Balance remaining \$25,024 redirected to RMC3598 on 11/27/06.	\$49,976.16
Project Manager: Valorie S.						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3205	Washington Park Implementation-Pasadena	Pasadena, City of	Completed	The project consisted of the redevelopment of Washington Park and restoration of historical elements.	Construction is complete and an official opening ceremony was held on September 30, 2006. The project resulted in renovation of trails within the park with native landscaping and interpretive signage.	\$331,543.84
Project Manager: Belinda						
RMC3589	Watershed Assessment and Planning Opportunities	Los Angeles and San Gabriel Rivers Watershed Council	Completed	The RMC grant would provide support to the Watershed Council to prepare a concept proposal, the first step in a two-stage application process.	The grantee developed a project proposal for Proposition 50, Ch. 7 grant programs, hosted a project workshop and coordinated regional interests in the program.	\$9,240.00
Project Manager: Belinda						
RMC3219	Watershed Education in Multi-Lingual Communities	Regents of the University of California	Completed	The University of California Cooperative Education and East Los Angeles College cooperated to develop a multilingual watershed interpretation and education curriculum for English-as-a-Second-Language students.	The ESL curriculum was submitted to LA Valley College and to University of California Agriculture and Natural Resources (UCANR) publications for free download. The project is complete.	\$32,094.00
Project Manager: Valorie S.						
RMC3267	Watershed Education Outreach	TreePeople	Completed	This work was not carried out, as time progressed, the need for TreePeople to provide services to the designated cities was no longer necessary	Grantee has withdrawn from this project, as the scope is no longer feasible. The balance of the funds has been disencumbered and the project was closed in October 2006.	\$16,093.80
Project Manager: Valorie S.						
RMC3250	Watershed Improvement Projects- LACC	Los Angeles Conservation Corps	Completed	This grant to the Los Angeles Conservation Corps provides for improvements within the San Gabriel River Watershed.	LACC has completed weed abatement projects, treatment of invasive weeds and landscape improvements along the San Gabriel River and San Jose Creek.	\$150,000.00
Project Manager: Belinda						
RMC3543	West San Gabriel River Open Space Project Phase II	Lakewood, City of	Completed	West San Gabriel River Open Space Project – Phase II project will extend and connect the greenbelt and existing trails of the West San Gabriel River Parkway Nature Trail (Phase I) through the proposed area to Del Amo Boulevard.	This project is now complete and is open to the public. The project in the City of Lakewood included native landscape walking trail and a trail along the San Gabriel River.	\$300,000.00
Project Manager: Belinda						
RMC3245	Whittier Greenway Extension	Whittier, City of	Completed	The Whittier Greenway is a linear park and multi-use trail along an abandoned 5.2-mile, Union Pacific rail corridor through the City of Whittier.	A feasibility and alternatives plan was developed to identify and rank potential routes to connect the Whittier Greenway Trail to the San Gabriel River biketrail.	\$150,000.00
Project Manager: Belinda						

Project ID	Project Name	Applicant	Workprogram Status	Project Description	Project Status	Funding
RMC3637	Whittier Greenway Trail Environmental Project	Whittier, City of	Completed	\$203,200 for the remediation of arsenic found on the 4.5 mile Whittier Greenway Trail.	Remediation of arsenic contamination along the 4.5 mile Whittier Greenway Trail, to allow safely full public access	\$203,200.00
Project Manager: Marybeth						
RMC3619	Whittier Narrows Dam Rec Area Development Plan	Watershed Conservation Authority	Completed	The WCA is working with Army Corps and other agencies to update the Master Plan that will identify sustainable, multi-benefit watershed projects to address open space, recreation and watershed needs of the region.	Wenk & Associates have completed the Draft Plan and the Draft EIR both will be presented to the stakeholders in September 2010 for comment to be finalized in October 2010.	\$300,000.00
Project Manager: Luz						
RMC3547	Whittier Narrows Nature Center Trail Enhancement	Los Angeles Department of Parks and Recreation, County of	Completed	Staff provided assistance and coordination with LA County Department of Parks and Recreation for a Resources Agency grant to create an interpretive trail linking the Whittier Narrows Nature Center site to the San Gabriel River.	Staff provided assistance and coordination with LA County Department of Parks and Recreation for a Resources Agency grant to create an interpretive trail linking the Whittier Narrows Nature Center site to the San Gabriel River.	\$0.00
Project Manager: Valorie S.						
RMC3255	Woodland Duck Farm Acquisition	Watershed Conservation Authority	Completed	Acquisition, planning and implementation of minor improvements to the first major riverfront park along the San Gabriel River.	Acquisition of 51 acres adjacent to the SGR and planning activities under this grant completed, including a survey of the entire visioned park to create new title and record property easements. Implementation grant RMC3609 continues development.	\$1,300,000.00
Project Manager: Valorie S.						

